

Physical and Financial Progress up to 24.12.2021 - Kandy District

	program	Number of projects	Physical Progress (%)							Financial progress			
			Preparing Estimates/Quotings	Estimated/specified	Quotations/tenders invited	Tender awarded/ordered/contracted	Work started / Goods received	More than half done	Work done	Allocated Amount – Rs (Inclusive of Administrative Expenses)	Provision received (Rs.)	Cost (Rs.)	progress(%)
			0 - 5%	06-25%	26-40%	41-60%	61-80%	81-99%	100%				
			A	B	C	D	E	F	G				
2	Rural Road Development Program - 2021	64	28	23		12	0	0	1	48,000,000.00			-